M. A. R. 57 (Rule 116) **No. D**

Measurement Book

58861

Serial No. 1st and Final bill

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency..... Technical manager (west) .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of work :- Improvements to Parks in ward NO.12 Shettyhalli sub-Division.						
	Work order :- EE/DD/WO/ /19-20 Dt						
	Job code :- 012-18-0000029						
	AS Approval :- EE/DD/AS/98/18-19 Dt. 17.01.2019						
	TS Approval :- EE/DD/TS/20/18-19 Dt 17.01.2019.						
1)	Supplying and fixing M.S. Rectangular poles made out of 2 Equal angles of 65x65x6 mm welded together and fixed with (Page No. 4) with 2 nos 16 mm dia M.S						

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	hold fast rods each of length 2.5 mts including cost of all materials cutting, bending, scaffolding wherever necessary, nicely finished the welded joints with all lead & lifts and as per the directions of the Engineer-in-charge of the work and including providing 2 coats of approved quality paint over one coat of shop paint.						
	Abbiger park & school	5	2.00	-	-	10.00	
						10.00	mts
	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು					@ 910.54	= 9,105.40
9)	Providing and fixing 50 mm size of 8 gauge [illegible] existing rectangular poles and fixed with suitable bolts and nuts the free ends shall be welded to the pole and block pipe at top and						

M. A. R. 57 (Rule 116) No. D

Measurement Book

58862

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	bottoms as required including cost of all materials, labour, lead and lift and as per the direction of Engineer-in-charge of works including two coats of approved quality paints over one coat of shop paint.						
	Girls at damaged	1x7	10.00		1.50	105.00	
		1x11	5.00	-	1.50	82.50	
		1x16	2.50	-	1.50	60.00	
						247.50	mts
	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು					@, ₹ 757.90	= 1,87,580.25
	Providing and fixing [illegible] mm black pipes of 38 mm dia of heavy gauge [illegible] between the existing two vertical poles and Spot welding the chain link w.r.t. M.S black pipe including the bends cutting the pipe and						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Cost of all materials wastage in cutting. and scaffolding whoever necessary with all lead and lift as directed by the Engineer-in. charge of works. including two coats of approved quality paint over one coat of shop paint.						
		114	22	–	–	250.80	
						250.80 mtrs	
					@	432.80	= 1,08,120.00
	providing and fixing M.S Bars as per chief Architect.						
	cutting 50mm x 50mm 14 gauge M.S hollow pipe true						
	work bent to ornamental shape as shown in the drawing						
	and 35mm x 6mm and 16mm x 16mm square rods for vertical						
	alternately spaced at 4cms c/c in two halves and 40mm x 6mm						
	M.S flats for horizontal member and at top cost 5cm						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಜಿಎಫ್ ಉಪವಿಭಾಗ, ಚಾಲುಕ್ಯ ಭವನ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪೂರ್ವ ವಲಯ, ಬೆಂಗಳೂರು.

M. A. R. 57 (Rule 116) No. D
Measurement Book

Serial No. 58883

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Spikes are provided at alternate vertical member as shown in the drawing etc, complete All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (Shop paint) etc, complete. The work includes cost of all materials Labour charges for all items of work hire charges for welding cutting and grinding equipment and electricity charges with lead and lift loading and unloading charges etc						
		1X1	6.50	–	2.50	16.25	
						16.25 Mt	
					@	3192.72	= 51881.70

E.E. (DD)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಜಿಎಫ್ ಉಪವಿಭಾಗ, ಚಾಲುಕ್ಯ ಭವನ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪೂರ್ವ ವಲಯ, ಬೆಂಗಳೂರು.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	5) providing and painting enamel paint two coats (excluding primer coats) over new steel or other metal surface brushing to give an even shade after cleaning oil grease dirt and other foreign matter, Including costly materials labour, complete as per specifications.						
	fencing	1	30.00	-	2.25	67.50	
		1	18.00	-	2.25	45.00	
		1	30.00	-	2.25	202.50	
		1	16.40	-	2.25	36.90	
		1	30.00	-	2.25	67.50	
		1	2.40	-	2.25	5.40	
		1	30.00	-	2.25	202.50	
		1	29.00	-	2.25	65.25	
						692.55 m2	
					@	100.70	= 69,739.75
							4,26,427.45
						Add KKEDL 4%	17,057.00
						Add GST 12%	51171.24

ನಿರ್ವಾಹಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಲೆಬ್ಬಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Audited and admitted for Rs. 494655=00
Passed by Cheque for ₹ 445753=00
four lakhs fourty five thousa-
five hundred fifty three only
Serial No. 46902=00
Name of work From
Name of Contractor of nature of Agency
Date of commencement of work
Accounts Superintendent Asst. Engineer

M. A. R. 57 (R... Measurement... No. D 58864

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
	2	3	4	5	6	7	8
					Net Amount Rs		= 494.655 39

Certificate.

1) Certified that the contractor has work done satisfactorily
2) The contractor has removed the debrics from work site.
3) There is no any dept materials to the contractor.

ನಿರ್ವಾಹಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಲೆಬ್ಬಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಶವಂತಪುರ, ಬೆಂಗಳೂರು.